

Approved
ORNL WORK PLAN
Operations, Maintenance and Services



Work Plan Name / Rev: BL-15 W/O 1631936 / 0
Expiration Date: 4/17/2028

WORK SCOPE/DESCRIPTION

Requester (Name/Badge/Division):	Sexton, Randall / 00712268 / X186
Location of work (Bldg/Rm/Other):	8700 / / BL-15
Work Plan Title:	BL-15 Remove roof panel lower equipment

Description of Service/Work Needed:

1. Remove BL-15 roof block
2. Lower equipment
3. Install roof block

Charge Number, if required:			
Work Plan Grade/Worktype:	3 / 0		
Author (Name/Badge):	Sexton, Randall / 00712268		

File Attachments:	Badge	Name	Attachment Desc	File Name
	00712268	Sexton, Randall	Lift plan for Heliox	SE cryostat lift plan with calculations.pdf
	00712268	Sexton, Randall	Drawing of Heliox	pdf_a242526_drw System GA - 64405 Agrawal.pdf
	00712268	Sexton, Randall	Cartoon pix	BOTTOM Loading.PDF

INSTRUCTIONS

Prerequisites/Precautions:			
Pre job briefing			

Directions:			
1. Remove BL-15 roof block 2. Lower equipment 3. Install roof block			

Post Work Testing:			
Closeout:			

JOB HAZARD EVALUATION

HAZARDS	PERMITS / CONTROLS
Hoisting and Rigging	<ul style="list-style-type: none"> <input type="checkbox"/> Hard hats <input type="checkbox"/> Safety shoes
Radiological Work	<ul style="list-style-type: none"> <input type="checkbox"/> Radiological Work Permit (Enter RWP no.)
Elevated Work	<ul style="list-style-type: none"> <input type="checkbox"/> Work at unprotected heights over 4 feet - Fall Protection <input type="checkbox"/> Fall Protection Training Requirements: Specify.

DOCUMENTATION REVIEW AUTHORIZATION
(Approvals are certification of hazards assessment)

Reviewer/Approver Roles	Signature	Date
Accountable Management (Service Provider, Line, Equipment Owner, or Facility Management)	Cross Jr, Bobby Lee	4/17/2023
Task Leader	Sexton, Randall	4/17/2023

Work Package Concurrence			
Facility Manager			
Operations Supervisor			
Facility Manager Approval To Start Work			
Facility Manager			
Work Start Authorization			
Task Leader			
Work Acknowledged Complete			
Task Leader			
Worker Feedback:			
WORK DETAILS - Directions			
Hazards	Permits/Controls	Resources	Dur
1) -	<ul style="list-style-type: none"> 1. Remove BI-15 roof block 2. Lower equipment 3. Install roof block 		
Hoisting and Rigging	<ul style="list-style-type: none"> Hard hats Safety shoes 	<ul style="list-style-type: none"> Rigger/Ironworker 	1
Elevated Work	<ul style="list-style-type: none"> Work at unprotected heights over 4 feet - Fall Protection: install rails 		

Approved
ORNL WORK PLAN
Operations, Maintenance and Services



Work Plan Name / Rev: BL-15 W/O 1631936 / 0	Expiration Date: 4/17/2028
---	----------------------------

PRE-JOB SAFETY REVIEW GUIDE

ID: 59766

Scope of Work: Review work package/plan to ensure all participants understand the work activity.

Hazards: Review the hazards identified in Job Hazard Evaluation (JHE) / work plan (IOP).

- ε Since the work package / plan was written: 1) Have conditions changed? 2) Are there new hazards? Refer to Field Notes and Focus Areas.

Hazard Controls / Permits: Review:

- ε Written permits for the work activity.
- ε Precautions, step warnings, Hold Points ...
- ε Personal Protective Equipment (PPE)

- ε Work instructions for information - e.g., steps where hazards are introduced.
- ε ORNL subject area requirements - e.g., non-permit hazard controls.

Performing Work:

- ε Discuss group/individual responsibilities for safe & effective work.
- ε Follow work instructions & safety procedures.
- ε Availability/location of materials, tools, etc.
- ε Any previous experiences / lessons learned?
- ε Response if work cannot be performed as planned.
- ε What is the worst thing that could happen?
- ε Are there Potential error traps with the job? → →
- ε Take a minute before: work start & leaving work area.
- ε Work Hand-off / Turnover - workers & Task Leader

→ **Potential Error Traps:**

- ε Time pressures
- ε Distractive environment
- ε High workload
- ε First time evolution
- ε First day back
- ε Vague guidance
- ε Over confidence
- ε Imprecise communications
- ε Work stress

Abnormal Situation Response:

- | Stop Work: Observe an unsafe act, activity or condition that creates an imminent danger.
- | Emergency Response: Discuss egress paths or other responses if problems are encountered.

Field Notes and Focus Areas: (Use this area as a work space to record notes related to new hazards identified in the field or changed conditions. Record feedback in work package/plan information systems.)

By signing below, I am indicating that I have been briefed on the potential hazards associated with completing this job.

Signature / Badge	Date	Signature / Badge	Date

ORNL Ordinary Lift Plan

Section 1		
Work Package, Work Order, or RSS Number: RSS#8644.lastest revision	Plan Prepared by: Cory Fletcher	Badge Number 702786

Section 2

Lift Description

Hoist various sample environment equipment with or without ultra-low temperature inserts installed NOT to exceed 240lbs total.
 Within buildings 7900 and 7970

Verify weight does not exceed capacity of rigging equipment.
 A pre-lift inspection must be completed prior to each lift.

Sample Environments covered under this lift plan includes:

CRYO-A, CRYO-B, CRYO-C, CRYO-D, CRYO-E, CRYO-F, CRYO-I, CRYO-J, CRYO-K, CRYO-L, CRYO-M, CRYO-N, CRYO-O, CRYO-P, CRYO-Q, CCRT-C, CCRT-E, ULT-L, ULT-M

Lift Information

Center of Gravity determined by:

Manufacturer Trial and Error Calculations
 Other (Describe) Prior lifts

Weight of item: up to 240 lbs.

Sling angle: 56.74 deg. or greater

Load angle factor/multiplier: 1.221

No. of Legs: 2 for calculations but may have a third for balancing load

D/d ratio reduction in efficiency for wire rope slings: NA %

Size: 1 inch

Sling Tension/Loading: Please see attached calculations

Length: 20 inch or 36 inch

Limited capacity of rigging as configured: 300 lbs. min.

Hitch Type: Vertical Choker Basket

Sling Type/Bridle Information:

Nylon Wire Metal Other:

Section 3

Hoisting Equipment/Below the Hook/Lifting Equipment	Capacity
Monorail chain falls in 7900 Beam Room	1 ton
Jib crane w/chain fall in 7900 Beam Room	½ ton, 1 ton, 2 ton
Overhead cranes in 7970 in Cold Guide Hall	2 ton, 10 ton

Section 4

Rigging Equipment	Capacity	Rigging Hardware	Capacity
Nylon 2-leg bridle 20 inch long	2771# @ 60 deg.	1/4" Shackle	1000#
Nylon 2-leg bridle 36 inch long	1385# @ 60 deg.	5/16" Shackles	1500#
Wire rope 2-leg bridle	1200# @ 60 deg.	3/8" Shackles	4000#
Nylon eye to eye slings 24"	3200# @ 90 deg.	3/8 Swivel Hoist Rings	1000#
CERTEX Lifting Fixture Attached to ULTL &M	440#	M8 Shouldered Eye Bolt	400# @ 60 deg.
Cryostat Lifting Tabs NSFM HFIR-2013-134	150# each	M8 Swivel Hoist Rings	992#
1 1/8" Shackle	30000#	M10 Swivel Hoist Rings	2866#

ORNL Ordinary Lift Plan

Section 5

Special requirements (facility requirements, communication methods, etc.):

Pre-Lift Checklist (To be performed prior to lift):

- Pre-Job Brief
 - Designated Signal Person
 - Annual Inspections currents on H&R equipment
 - Equipment Inspected prior to lift
 - Center of gravity identified
 - capacities reduced
 - Edge protectors used as needed
 - Attachment points identified
 - Load path and landing area clear
 - Evacuation paths identified
 - Load drop zone controlled
 - Load will lift freely

Section 6

Approvals – Valid for up to two (2) years

	Print Name	Signature	Badge #	Date
Hoisting and Rigging Designated Leader or Hoisting and Rigging Competent Person				

Section 7

Pre-Lift Briefing

The following hoisting and lifting personnel have attended the pre-lift meeting, reviewed the approved lift plan, and understand the procedure and equipment to be used (sign on back as necessary)

Name/Signature

Badge

Date

ORNL Ordinary Lift Plan

Please see attached calculations

Section 8: Additional Information (I.e. Applicable Load Travel Path/ Load Schematic and Rigging Method)
(May also be attached to back of plan)

ORNL Ordinary Lift Plan

Section 6

Approvals – Valid for up to two (2) years

CRYO-A, CRYO-B, CRYO-C, CRYO-D, CRYO-F, CRYO-J, CRYO-K, CRYO-L, CRYO-P, CRYO-Q

Dimensions can be in inches or feet but you have to stay consistent through the sheet!

Lift Specifics	Required
Weight of object (lbs.):	200
Distance (in. or ft.) between lift points (D):	17
Known Sling Length (in. or ft.) (L):	20

Calculate Angle and H by Using d and L:	Calculated
Calculated center point between the 2 lift pts.	8.5
Calculated headroom required (h):	18.10
Calculated Angle Horizontal:	64.85

Calculated Load Angle Factor/Multiplier and Tension Factor	
Load Angle Factor/Tension Factor:	1.155
Tension Per Leg:	116

CRYO-N, CRYO-M, CRYO, O

Dimensions can be in inches or feet but you have to stay consistent through the sheet!

Lift Specifics	Required
Weight of object (lbs.):	240
Distance (in. or ft.) between lift points (D):	18
Known Sling Length (in. or ft.) (L):	20

Calculate Angle and H by Using d and L:	Calculated
Calculated center point between the 2 lift pts.	9
Calculated headroom required (h):	17.86
Calculated Angle Horizontal:	63.26

Calculated Load Angle Factor/Multiplier and Tension Factor
Load Angle Factor/Tension Factor:
Tension Per Leg:

CRYO-E, CRYO-I

Dimensions can be in inches or feet but you have to stay consistent through the sheet!

Lift Specifics	Required
Weight of object (lbs.):	250
Distance (in. or ft.) between lift points (D):	19
Known Sling Length (in. or ft.) (L):	20

Calculate Angle and H by Using d and L:	Calculated
Calculated center point between the 2 lift pts.	9.5
Calculated headroom required (h):	17.60
Calculated Angle Horizontal:	61.64

Calculated Load Angle Factor/Multiplier and Tension Factor
Load Angle Factor/Tension Factor:
Tension Per Leg:


ULT-L & ULT-M

Dimensions can be in inches or feet but you have to stay consistent through the sheet!




Lift Specifics	Required
Weight of object (lbs.):	240
Distance (in. or ft.) between lift points (D):	13
Known Sling Length (in. or ft.) (L):	24

Calculate Angle and H by Using d and L:	Calculated
Calculated center point between a lift point	7.51
Calculated headroom required (h):	22.80
Calculated Angle Horizontal:	71.78

Calculated Load Angle Factor/Multiplier and Tension Factor	
Load Angle Factor/Tension Factor:	1.064
Tension Per Leg (assuming 2 legs carry the weight):	128



THIRD ANGLE PROJECTION




02 GA REV UPDATED TO REFLECT MINOR ENGINEERING CHANGES

ITEM	Io 1k SYSTEM LEGEND	NOTE
A	He3 CHARGE DUMP TANK	N/A
B	CRYOSTAT VACUUM PUMPOUT PORT/RELIEF VALVE	NW25
C	SPARE 105 FISCHER WIRING PORT ACCESS	2 x BLANKED
D	ROTATING LIFTING EYE (HIDDEN FOR CLARITY)	3 x M8
E	SHI PULSE TUBE COOLER WITH INTEGRAL MOTOR	1 WATT
F	He3 AND He4 CHARGE CONTROL VALVE ASSEMBLY	0.25" SWAGELOK
G	He4 CHARGE DUMP TANK	N/A
H	SYSTEM CONTROL DIAGNOSTIC WIRING	16 PIN 104A FISCHER
J	SYSTEM EARTHING POINT	M6
K	SYSTEM CONTROL DIAGNOSTIC WIRING	27 PIN 105A FISCHER

HEIGHT REQUIREMENTS	
MINIMUM HEIGHT REQUIRED TO REMOVE TAIL SECTIONS FROM INSERT	
: 2m FROM FLOOR TO CRANE.	
He7 SYSTEM PERFORMANCE	
POWER 100 μ W	6Hrs @ 350mK
BASE TEMPERATURE	50Hrs @ 300mK

Item	Part No	Description	Length	Qty.	REMARKS
5	A242540	He7 INSERT LIFTING FRAME		1	
4	A242528	He7 TAIL ASSY-64405 AGRAWAL		1	
3	A242527	He7 WIRED INSERT-64405 AGRAWAL		1	
2	64405MISCE_B	ELECTRONICS FOR AGRAWAL		1	
1	64405MISCA_B	ACCESSORIES FOR AGRAWAL		1	



DETAIL A
SCALE 1:2

THIS DRAWING BELONGS TO OXFORD INSTRUMENTS
AND IS ISSUED ON CONDITION THAT IT IS NOT COPIED,
REPRINTED OR DISCLOSED EITHER WHOLLY OR IN PART TO
A THIRD PARTY WITHOUT PRIOR CONSENT IN WRITING FROM:

OXFORD INSTRUMENTS
TUBNEY WOODS
ABINGDON, OXON, OX13 5QX, ENGLAND

A3A REVISION : II

DO NOT SCALE
IF IN DOUBT ASK
REMOVE ALL BURRS
AND SHARP EDGES

TOLERANCES UNLESS STATED FOR:
MACHINING ASSEMBLY





 $X \pm 0.5\text{mm}$
 $X.X \pm 0.3\text{mm}$
 $X.XX \pm 0.1\text{mm}$
 $\text{ANGLE} \pm 0^\circ 15'$
LINEAR $\pm 1\text{mm}$
ANGULAR $\pm 1^\circ$

SURFACE FINISH
-
UNLESS STATED
mm
UNLESS STATED

DESCRIPTION
SYSTEM GA - 64405/7 AGRAWAL
SCALE
1:5
DATE
11-Oct-18
DRAWN
C.Wilkinson
RELEASE LEVEL
Production
ONLY MANUFACTURE
DRAWINGS WHEN
RELEASE LEVEL IS
SET TO "PRODUCTION"

OXFORD
INSTRUMENTS
DRAWING NUMBER
A242526
REV
02
SHEET 1 OF 2

THIRD ANGLE PROJECTION



THIS DRAWING BELONGS TO OXFORD INSTRUMENTS
AND IS ISSUED ON CONDITION THAT IT IS NOT COPIED,
REPRINTED OR DISCLOSED EITHER WHOLLY OR IN PART TO
A THIRD PARTY WITHOUT PRIOR CONSENT IN WRITING FROM:

OXFORD INSTRUMENTS
TUBNEY WOODS
ABINGDON, OXON, OX13 5QX, ENGLAND

A3A REVISION : 11

DO NOT SCALE
IF IN DOUBT ASK

REMOVE ALL BURRS
AND SHARP EDGES

TOLERANCES UNLESS STATED FOR:

MACHINING	ASSEMBLY
-----------	----------

X ± 0.5mm	LINEAR ± 1mm
X.X ± 0.3mm	ANGULAR ± 1°
X.XX ± 0.1mm	
ANGLE ± 0°15'	

SURFACE FINISH
-
UNLESS STATED

SCALE
1:5
mm
UNLESS STATED

DESCRIPTION
SYSTEM GA - 64405/7 AGRAWAL

DATE
11-Oct-18
DRAWN
C.Wilkinson

RELEASE LEVEL
Production

ONLY MANUFACTURE
DRAWINGS WHEN
RELEASE LEVEL IS
SET TO "PRODUCTION"

OXFORD
INSTRUMENTS

DRAWING NUMBER
A242526
REV
02

SHEET 2 OF 2

